110kV FEEDER - AGANNYGAL ENNIS -

TO-10-AGL-ENN-01 ISO week: **18sa - 18su** Date: **08 May - 09 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	AGL		900279726	DO	1	110kV SF6 Cubicle Operational Test
OS	AGL	SA2	900284234	DO	2	110kV Sect / Dist Ordinary Service
OPT	ENN		900279847	DO	1	110kV MO Cubicle Operational Test

GENERATOR - AGHADA T2011/12 - GTR0002

TO-10-AD-T2011/12-01 ISO week: **17we - 17th** Date: **28 Apr - 29 Apr** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	AD~		900279302	DO	1	220kV SF6 Cubicle Operational Test
AMCAB	AD~		900283167	DO	2	Annual Insp. 400 & 220 Station OF Cable
FM	AD~		900279194	DO	2	HV Pressure Vessel Inspection
INSP	AD~					Oil Samples

110kV FEEDER - ARDNACRUSHA ENNIS - CCT0022

TO-10-AA-ENN-01 ISO week: **17mo - 17fr** Date: **26 Apr - 30 Apr** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	AA				3	Fitting of trip test switches
OS	AA~		900279869	DO	5	110kV MO Cubicle Ordinary Service
OPT	ENN		900279843	DO	1	110kV MO Cubicle Operational Test

110kV FEEDER - ARIGNA tee ARIGNA - CCT0021

TO-10-ARI,T-ARI-01 ISO week: **17sa** Date: **01 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	ARI				1	110kV Cubicle Operational Test

110kV FEEDER - ARIGNA tee C/ON/SHANNON - CCT0021

TO-10-ARI,T-COS-01 ISO week: **17sa - 17su** Date: **01 May - 02 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					2	Installation of mobile bay at Carrick-On-Shannon
OPT	COS		900279920	DO	1	110kV MO Cubicle Operational Test

110kV FEEDER - ARIGNA tee CORDERRY -

TO-10-ARI,T-CDY-01 ISO week: **17sa** Date: **01 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OS	CDY		WO25		1	110kV SF6 Cubicle Operational Test

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

220kV FEEDER - ARKLOW C/MINES - CCT0154

TO-10-ARK-CKM-02 ISO week: **19tu - 19we** Date: **11 May - 12 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
PROT				DO	2	Busbar protection work.

110kV FEEDER - BALLYDINE CULLENAGH - CCT0379

TO-10-BDN-CUL-01 ISO week: **18mo - 18fr** Date: **03 May - 07 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	BDN		900280189	DO	1	110kV SF6 Cubicle Operational Test
CAPX	BDN				5	Installation of surge arrestors
OS	BDN	SA1	900280246	DO	2	110kV Sect / Dist Ordinary Service
OPT	CUL		900279711	DO	1	110kV SF6 Cubicle Operational Test
CAPX	CUL				5	Fitting of trip test switches
FOINSHW	STH	WAT	900288279	DO		2[95-96]Susp/ Duplicate 110kV replace

DSO/CUST TRAFO - BALLYDINE MERCK 1 -

TO-10-BDN-MRK-1-01 ISO week: **18tu - 18we** Date: **04 May - 05 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	BDN		900279928	DO	1	110kV MO Cubicle Operational Test
OS	BDN	SA1	900280246	DO	2	110kV Sect / Dist Ordinary Service

110kV FEEDER - BLAKE tee BLAKE - CCT0166

TO-10-BLK,T-BLK-02 ISO week: **18sa - 18su** Date: **08 May - 09 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
				DO	2	Outage to facilitate disconnection of mobile bay in MAY

110kV FEEDER - BLAKE tee CUSHALING - CCT0166

TO-10-BLK,T-CUS-03 ISO week: **18sa - 18su** Date: **08 May - 09 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
LINE					2	Line work on BLK T-MAY-1
OS	CUS	SA1	900280251	DO	2	110kV Sect / Dist Ordinary Service

110kV FEEDER - BLAKE tee MAYNOOTH - CCT0166

TO-10-BLK,T-MAY-02 ISO week: **18sa - 18su** Date: **08 May - 09 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	MAY				2	Removal of mobile bay following protection upgrade in Maynooth

TO-10-BLK,T-MAY-03 ISO week: **17su** Date: **02 May** Duration: **1 Day** Status**: Tentative**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	MAY			DO	1	Removal of droppers

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

220kV FEEDER - C/MINES DUNSTOWN - CCT0181

TO-10-CKM-DSN-01 ISO week: **18tu - 18sa** Date: **04 May - 08 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
AMCAB	Cable			DO	1	Annual Insp. 400 & 220 Feeder XLPE Cable
OPT	CKM		900279765	DO	1	220kV MO Cubicle Operational Test
OPT	DSN		900279327	DO	1	220kV SF6 Cubicle Operational Test
CAPX	DSN				1	Fitting of trip test switches
FM	DSN		900279197	CLO	2	HV Pressure Vessel Inspection
CM	DSN		WO651		5	Replace SF6 Pipework

110kV FEEDER - C/ON/SHANNON FLAGFORD 2 - CCT0140

TO-10-COS-FLA2-01 ISO week: **17sa - 17su** Date: **01 May - 02 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					49	Protection upgrade & disconnect replacement (CP0322e refers)
OPT	COS		900279822	DO	1	110kV MO Cubicle Operational Test
CAPX	COS	FLA			2	Installation of mobile bay
OPT	FLA		900279818	DO	1	110kV MO Cubicle Operational Test

110kV FEEDER - CAHIR DOON - CCT0169

TO-10-CAH-DOO-01 ISO week: **19mo - 29su** Date: **10 May - 25 Jul** Duration: **77 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					77	Circuit uprating (CP0551 refers)
OPT	CAH		900279457	DO	1	110kV SF6 Cubicle Operational Test
CAPX	CAH				3	Commissioning of busbar protection
OPT	DOO		900280294	DO	1	110kV SF6 Cubicle Operational Test
OS	DOO	SA2	900280260	DO	2	110kV Sect / Dist Ordinary Service
FO_MISC	STH	WAT	900288347	DO		1[74]check centre phase arcing horns

110kV FEEDER - CASHLA CLOON - CCT0371

TO-10-CSH-CLN-02 ISO week: **17mo - 17fr** Date: **26 Apr - 30 Apr** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OS	CLN		900279672	DO	4	110kV SF6 Cubicle Ordinary Service
CAPX	CLN			DO	5	Busbar uprating
CAPX	CLN	CSH		DO	5	Dropper uprating at CLN & CSH
OPT	CSH		900279820	DO	1	110kV MO Cubicle Operational Test

110kV FEEDER - CASHLA GALWAY 3 - CCT0349

TO-10-CSH-GAL3-02 ISO week: **19sa - 19su** Date: **15 May - 16 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	GAL				2	Connection of Salthill 110 kV station
CAPX	GAL	CSH			2	Removal of mobile bays following CSH-GAL-3 protection upgrade

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

110kV FEEDER - CASTLEBAR CLOON - CCT0244

TO-10-CBR-CLN-02 ISO week: **17mo - 17fr** Date: **26 Apr - 30 Apr** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CBR		900279432	DO	1	110kV SF6 Cubicle Operational Test
AMCAB	CBR		900284192	DO	2	Annual Insp. 110kV Feeder XLPE Cable
OPT	CLN		900279669	DO	1	110kV SF6 Cubicle Operational Test
CAPX	CLN				5	Busbar uprating

110kV FEEDER - CASTLEVIEW COW CROSS - CCT0404

TO-10-CVW-COW-01 ISO week: **17sa - 19fr** Date: **01 May - 14 May** Duration: **14 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					14	Replacement of porcelain insulators
OPT	COW		900279870	DO	1	110kV MO Cubicle Operational Test
OPT	CVW		900279435	DO	1	110kV SF6 Cubicle Operational Test
AMCAB	CVW		900282334	DO	2	Annual Insp. 110kV Feeder XLPE Cable
OS	CVW	SA1	900280241	DO	2	110kV Sect / Dist Ordinary Service

110kV FEEDER - CATH/FALL DRUMKEEN - CCT0440

TO-10-CF-DRM-01 ISO week: **18we** Date: **05 May** Duration: **1 Day** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CF~		900279424	DO	1	110kV SF6 Cubicle Operational Test
OPT	DRM		900279527	DO	1	110kV SF6 Cubicle Operational Test
FO_COND	Line		900236414			Cormon corrosion testing

110kV FEEDER - CATH/FALL SRANANAGH 1 -

TO-10-CF-SRA1-01 ISO week: **19mo - 19su** Date: **10 May - 16 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					7	Replacement of porcelain insulators
OPT	CF~		900279422	DO	1	110kV SF6 Cubicle Operational Test
OPT	SRA		900280317	DO	1	110kV SF6 Cubicle Operational Test

COUPLER - CLASHAVOON 220 - CSD0012

TO-10-CLA-220K1-2-01 ISO week: **18tu** Date: **04 May** Duration: **1 Day** Status: **Tentative**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CLA		900279366	DO	1	220kV SF6 Cubicle Operational Test
OPT	CLA	SA1	900279966	DO	1	220kV Sect / Dist Operational Test
OPT	CLA	SA2	900279967	DO	1	220kV Sect / Dist Operational Test

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

220kV FEEDER - CLASHAVOON KNOCKRAHA - CCT0396

TO-10-CLA-KRA-01 ISO week: **18tu - 18sa** Date: **04 May - 08 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT			900282123			Sag Checks
OPT	CLA		900279368	DO	1	220kV SF6 Cubicle Operational Test
COMM	CLA				1	Commissioning of Busbar Protection
CM	CLA		WO680		2	Relocate REL521 CBF start commands to higher duty binary output contacts
OPT	KRA		900279318	DO	1	220kV SF6 Cubicle Operational Test
FOINSHW	STH	CK	900288456	DO		1[127]Strain/Dupl insul (110kV crossing)
FOINSHW	STH	CK	900288457	DO	5	3[126,90,89]Susp/Dupl ins (110kv Xings)

TRANSFORMER - CLASHAVOON T2101 - TTR0007

TO-10-CLA-T2101-01 ISO week: **17tu - 17th** Date: **27 Apr - 29 Apr** Duration: **3 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CLA		900279695	DO	1	110kV SF6 Cubicle Operational Test
OPT	CLA		900279369	DO	1	220kV SF6 Cubicle Operational Test
COMM	CLA				3	Commissioning of Busbar Protection
OPT	CLA	TRAFO	900279173	DO	1	220/110 & 275/220 Trafo Operational Test

220kV FEEDER - CLASHAVOON TARBERT - CCT0399

TO-10-CLA-TB-01 ISO week: **19mo - 19fr** Date: **10 May - 14 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
LINE			900282124	DO		Sag checks
OPT	CLA		900279367	DO	1	220kV SF6 Cubicle Operational Test
CM	CLA		WO686	DO	2	Relocate REL521 CBF start commands to higher duty binary output contacts
FO_MISC	STH	TRL	900288478	DO		1[130]Replace Broken Insulator
FOINSHW	STH	TRL	900288484	DO		2[25-26]Susp/Dupl ins (110kv Xings)
FOINSHW	STH	TRL	900288473	DO		2[254-255]Suspen/ Dupl 220kV replace
FOINSHW	STH	TRL	900288483	DO		2[60-61]Susp/Dupl ins (110kv Xings)
CAPX	TB			DO	3	Commissioning of busbar protection
CA	TB~		900279157	DO	3	220kV Cubicle Condition Assessment
OS	TB~		900279759	DO	5	220kV MO Cubicle Ordinary Service
CM	TB~		WO687	DO	2	Relocate REL521 CBF start commands to higher duty binary output contacts

110kV FEEDER - CLOON LANESBORO - CCT0372

TO-10-CLN-LA-02 ISO week: **17sa - 18mo** Date: **01 May - 03 May** Duration: **3 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	CLN				3	Busbar uprating

110kV FEEDER - CORDERRY SRANANAGH 1 -

TO-10-CDY-SRA-01 ISO week: **18tu** Date: **04 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CDY		900279722	DO	1	110kV SF6 Cubicle Operational Test
OPT	SRA		900280316	DO	1	110kV SF6 Cubicle Operational Test

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

110kV FEEDER - CORDUFF COLLEGE PK -

TO-10-CDU-COL-01 ISO week: **18th - 18fr** Date: **06 May - 07 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	CDU		900279697	DO	1	110kV SF6 Cubicle Operational Test
OPT	COL		900279396	DO	1	110kV GIS Cubicle Operational Test
AMCAB	COL		900282366	DO	2	Annual Insp. 110 Station XLPE Cable

110kV FEEDER - COW CROSS RAFFEEN - CCT0118

TO-10-COW-RAF-01 ISO week: **15we - 17tu** Date: **14 Apr - 27 Apr** Duration: **14 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					14	Proximity outage to facilitate construction of Aghada-Raffeen 220 kV circuit (CP0592c refers)
FOSTRHW			900292486			Replace Pole only No.26
LINE			900282128			Sag checks
OPT	COW		900279873	DO	1	110kV MO Cubicle Operational Test
OPT	RAF		900279553	DO	1	110kV SF6 Cubicle Operational Test
AMCAB	RAF		900282336	DO	2	Annual Insp. 110kV Feeder XLPE Cable
FO_PAINT	STH	CK		DF		1[12]paint tower
FO_PAINT	STH	CK	900289530	DF	4	1[35]paint tower

110kV FEEDER - DALLOW tee PORTLAOISE - CCT0103

TO-10-DAL,T-PLS-01 ISO week: **16sa - 21su** Date: **24 Apr - 30 May** Duration: **37 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					2	Break jumpers for Dallow Tee-Portlaoise 110 kV line uprating
CAPX					2	Break jumpers for Dallow Tee-Shannonbridge 110 kV line uprating
CAPX					37	Circuit uprating (CP0549a refers)
CAPX					5	Installation of surge arrestors
CAPX					2	Make jumpers following Dallow Tee-Portlaoise 110 kV line uprating
FOINSHW	NTH	ATH	900288838	DO		2[245-246]Strain/Duplicate 110kV replace
OPT	PLS		900279405	DO	1	110kV SF6 Cubicle Operational Test
FO_MISC	STH	PLS	900248551	DO		1[34]replace broken insulator
FOINSHW	STH	PLS	900288841	DO		2[78-79]Susp/ Duplicate 110kV replace

110kV FEEDER - DUNMANWAY MACROOM - CCT0029

TO-10-DMY-MAC-01 ISO week: **18mo - 19we** Date: **03 May - 12 May** Duration: **10 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					7	Replace midspan joints
LINE			900282126		10	Sag checks
FO_MISC			900244149			Vibration Dampers Straighten Damper 1
OPT	DMY		900279914	DO	1	110kV MO Cubicle Operational Test
OPT	MAC		900279861	DO	1	110kV MO Cubicle Operational Test
FOINSHW	STH	CK	900288920	DO		1[10]check insulator cond.
FOINSHW	STH	CK	900288921	DO	2	1[13]check insulator cond.

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

220kV FEEDER - DUNSTOWN TURLOUGH HILL - CCT0176

TO-10-DSN-TH-01 ISO week: **19fr - 20su** Date: **14 May - 23 May** Duration: **10 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
LINE			900282135			Sag checks
OS	DSN		900279328	DO	5	220kV SF6 Cubicle Ordinary Service
CAPX	DSN				2	Fitting of trip test switches
FM	DSN		900279203	DO	2	HV Pressure Vessel Inspection
CM	DSN		WO778		5	Replace SF6 Pipework
INST	TH				7	Installation of fool proof units
OPT	TH~		900279763	DO	1	220kV MO Cubicle Operational Test
AMCAB	TH~		900282300	DO	10	Annual Insp. 400 & 220 Feeder OF Cable

220kV FEEDER - FINGLAS HUNTSTOWN - CCT0415

TO-10-FIN-HUN-01 ISO week: **19mo - 19fr** Date: **10 May - 14 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
AMCAB	Cable		900282303	DO	2	Annual Insp. 400 & 220 Feeder XLPE Cable
CA	FIN		900278947	DO	3	220kV Cubicle Condition Assessment
OS	FIN		900279290	DO	5	220kV SF6 Cubicle Ordinary Service

220kV FEEDER - FINGLAS S/BANKS - CCT0418

TO-10-FIN-SHL-01 ISO week: **19mo - 20we** Date: **10 May - 19 May** Duration: **10 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
AMCAB	Cable		900282302	DO	10	Annual Insp. 400 & 220 Feeder XLPE Cable
OPT	FIN		900279295	DO	1	220kV SF6 Cubicle Operational Test
OS	SHL	DL	900280270	DO	1	220kV Sect / Dist Ordinary Service

TO-10-FIN-SHL-02 ISO week: **17mo - 17fr** Date: **26 Apr - 30 Apr** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT	FIN			DO	5	DB pantograph inspection

COUPLER - FLAGFORD 220 - CSD0023

TO-10-FLA-220K1-2-02 ISO week: **17mo - 17su** Date: **26 Apr - 02 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	FLA				7	Uprating of A2/B2 droppers

220kV FEEDER - FLAGFORD LOUTH - CCT0136

TO-10-FLA-LOU-01 ISO week: **14mo - 20su** Date: **05 Apr - 23 May** Duration: **49 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					7	220 kV busbar sections A2/B2 required to facilitate Flagford 220 kV K1-2 coupler dropper uprating
CAPX					49	Protection upgrade (CP0322e refers)
OPT	FLA			DO	1	220kV MO Cubicle Operational Test
OS	FLA			CLO	5	220kV MO Cubicle Ordinary Service
CAPX	FLA				3	Commissioning of busbar protection
CAPX	FLA				1	Fitting of trip test switches
OPT	LOU		900279768	DO	1	220kV MO Cubicle Operational Test
FO_MISC	NTH	COS	900288662	DO		1[209]Replace Broken Insulator
FOINSHW	NTH	DDK	900212836	DO		2 [259 - 260] Replace Insulators & Hard

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

TRANSFORMER - FLAGFORD T2102 - TTR0015

TO-10-FLA-T2102-01 ISO week: **17mo - 17su** Date: **26 Apr - 02 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					7	220 kV busbar sections A2/B2 required to facilitate Flagford 220 kV coupler K1-2 dropper uprating
OPT	FLA		900279575	DO	1	110kV SF6 Cubicle Operational Test
OPT	FLA		900279332	DO	1	220kV SF6 Cubicle Operational Test
CAPX	FLA				3	Commissioning of busbar protection
CAPX	FLA				1	Fitting of trip test switches
OPT	FLA	TRAFO	900279129	DO	1	220/110 & 275/220 Trafo Operational Test
CM	FLA	TRAFO		DO	2	Repeat test on LV bushing & repeat oil analysis

TRANSFORMER - GORMAN T2101 -

TO-10-GOR-T2101-01 ISO week: **19mo - 19fr** Date: **10 May - 14 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OS	GOR		900279716	DO	4	110kV SF6 Cubicle Ordinary Service
OS	GOR		900279383	DO	5	220kV SF6 Cubicle Ordinary Service
OS	GOR	TRAFO	900279178	DO		220/110 & 275/220 Trafo Ordinary Service

110kV FEEDER - GT/ISLAND KILKENNY - CCT0017

TO-10-GI-KKY-01 ISO week: **19mo - 19su** Date: **10 May - 16 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
LINE			900282103		7	Sag checks
OS	GI~		900280186	DO	4	110kV SF6 Cubicle Ordinary Service
OS	KKY		900279484	DO	4	110kV SF6 Cubicle Ordinary Service
CAPX	KKY				2	A2 busbar outage to connect capacitor bank
CAPX	KKY				2	A2 busbar outage to disconnect mobile capacitor bank
CAPX	KKY				5	Installation of surge arrestors
OS	KKY	SA2	900280261	DO	2	110kV Sect / Dist Ordinary Service
FO_COND	STH	ECY	900287980	DO		6[1-246]tke cond samples aftr climb ptrl

110kV FEEDER - GT/ISLAND WATERFORD 1 - CCT0008

TO-10-GI-WAT1-01 ISO week: **16mo - 24th** Date: **19 Apr - 17 Jun** Duration: **60 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					60	Circuit uprating (CP0562 refers)
OPT	GI~		900279481	DO	1	110kV SF6 Cubicle Operational Test
OPT	WAT		900279622	DO	1	110kV SF6 Cubicle Operational Test
CAPX	WAT			DO	5	Installation of surge arrestors
OS	WAT	SA2	900280266	DO	2	110kV Sect / Dist Ordinary Service

GENERATOR - HUNTSTOWN T2010/11 - GTR0022

TO-10-HUN-T2010/11-01 ISO week: **19mo - 19fr** Date: **10 May - 14 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CA	HUN		900279172	DO	3	220kV Cubicle Condition Assessment
OS	HUN		900279365	DO	5	220kV SF6 Cubicle Ordinary Service
AMCAB	HUN		900283142	DO	2	Annual Insp. 400 & 220 Statn. XLPE Cable
CM	HUN		WO1539		2	Inspect earth on Magrini VT for corrosion

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

110kV FEEDER - IKERRIN tee IKERRIN - CCT0050

TO-10-IKE,T-IKE-02 ISO week: **17sa - 17su** Date: **01 May - 02 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					2	Make jumpers following Ikerrin Tee-Shannonbridge uprating

110kV FEEDER - IKERRIN tee S/BRIDGE - CCT0050

TO-10-IKE,T-SH-01 ISO week: **13mo - 17su** Date: **29 Mar - 02 May** Duration: **35 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					42	Circuit uprating (CP0584a refers)
OPT	SH~		900279815	DO	1	110kV MO Cubicle Operational Test

110kV FEEDER - IKERRIN tee THURLES - CCT0050

TO-10-IKE,T-THU-02 ISO week: **17sa - 17su** Date: **01 May - 02 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					2	Make jumpers following Ikerrin Tee-Shannonbridge uprating

220kV FEEDER - INCHICORE POOLBEG 1 - CCT0420

TO-10-INC-PB-1-01 ISO week: **6mo - 52fr** Date: 0**8 Feb - 31 Dec** Duration: 1**4 Days** Status: F**orced Out**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
AMCAB	Cable		900282305	DO	14	Annual Insp. 400 & 220 Feeder OF Cable
CA	INC		900280142	CANC	3	220kV Cubicle Condition Assessment
OPT	INC		900279269	DO	1	220kV GIS Cubicle Operational Test
CA	PB~		900279147	DO	3	220kV Cubicle Condition Assessment
OS	PB~		900279344	DO	5	220kV SF6 Cubicle Ordinary Service

110kV FEEDER - INNISCARRA MACROOM -

TO-10-IA-MAC-01 ISO week: **17tu - 17fr** Date: **27 Apr - 30 Apr** Duration: **4 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	IA			DO	1	110kV SF6 Cubicle Operational Test
OPT	MAC		WO472		4	110kV SF6 Cubicle Ordinary Service

CAPACITOR/SVC - KILKENNY M/CAP -

TO-10-KKY-CAP2-01 ISO week: **19sa - 19su** Date: **15 May - 16 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
	KKY			DO	1	Investigate the issue with the motor on the busbar disconnect DA
CAPX	KKY		WO1010		2	Replacement of mobile capacitor bank with a permanent capacitor bank
OS	KKY	SA2	900280261	DO	2	110kV Sect / Dist Ordinary Service

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

COUPLER - KILLONAN 220 - CSD0037

TO-10-KLN-220K1-2-01 ISO week: **18tu - 18th** Date: **04 May - 06 May** Duration: **3 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	KLN		900279730	DO	1	220kV Air Blast Cubicle Operational Test
CA	KLN		900280134	DO	3	220kV Cubicle Condition Assessment
OPT	KLN	SA2	900279986	DO	1	220kV Sect / Dist Operational Test
OPT	KLN	SB1	900279987	DO	1	220kV Sect / Dist Operational Test

110kV FEEDER - KILLONAN SINGLAND -

TO-10-KLN-SNG-01 ISO week: **18th - 18fr** Date: **06 May - 07 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	KLN			DO	1	110kV SF6 Cubicle Operational Test
AMCAB	KLN		WO517		2	Annual Insp. 110kV Station OF Cable
CAPX	KLN				1	Fitting of trip test switches
OPT	SNG		900280327	DO	1	110kV SF6 Cubicle Operational Test

DSO/CUST TRAFO - KINNEGAD T101 -

TO-10-KIN-T101-01 ISO week: **18mo - 18th** Date: **03 May - 06 May** Duration: **4 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OS	KIN		900279548	DO	4	110kV SF6 Cubicle Ordinary Service

DSO/CUST TRAFO - KINNEGAD T102 -

TO-10-KIN-T102-01 ISO week: **18fr** Date: **07 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	KIN		900279549	DO	1	110kV SF6 Cubicle Operational Test

110kV FEEDER - LIMERICK MONETEEN - CCT0161

TO-10-LIM-MTN-01 ISO week: **18tu - 18we** Date: **04 May - 05 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	LIM		900279504	DO	1	110kV SF6 Cubicle Operational Test
CAPX	LIM				2	Commissioning of CB Fail scheme
OPT	MTN		900279691	DO	1	110kV SF6 Cubicle Operational Test

110kV FEEDER - LOUTH MULLAGHARIIN - CCT0144

TO-10-LOU-MLN-01 ISO week: **18mo - 18fr** Date: **03 May - 07 May** Duration: **5 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					5	Replace rotten polesets
OPT	LOU		900279854	DO	1	110kV MO Cubicle Operational Test
OPT	MLN		900279637	DO	1	110kV SF6 Cubicle Operational Test
FO_MISC	NTH	DDK	900041056	DO		2-3 Duplicate insulators ot be fitted
FO_COND	NTH	DDK	900165231	DO		Corman Conductor Testing Plan
FOINSHW	NTH	DDK	900001016	DO		Fit Dupclicate Insulation 2,3
FOSTRHW	NTH	DDK	900000968	DO		Replace polesets & hardware 2,3

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

110kV FEEDER - MARINA TRABEG 2 - CCT0427

TO-10-MR-TBG2-01 ISO week: **19th - 19su** Date: **13 May - 16 May** Duration: **4 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
AMCAB	Cable		900282341	DO	4	Annual Insp. 110 Feeder OF Cable
OPT	MR		900279592	DO	1	110kV SF6 Cubicle Operational Test
OPT	TBG		900279512	DO	1	110kV SF6 Cubicle Operational Test

TRANSFORMER - MAYNOOTH T2101 - TTR0033

TO-10-MAY-T2101-01 ISO week: **18mo - 18su** Date: **03 May - 09 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CA	MAY		900279169	DO	3	110KV CUBICLE CONDITION ASSESSMENT
OS	MAY		900279658	DO	4	110kV SF6 Cubicle Ordinary Service
CA	MAY		900279166	DO	3	220KV CUBICLE CONDITION ASSESSMENT
OS	MAY		900279364	DO	5	220kV SF6 Cubicle Ordinary Service
INST	MAY				7	Installation of foolproof units
TRAFO	MAY	TRAFO	900279188	DO	3	220/110 & 275/220 TRAFO COND. ASSESSMENT
OS	MAY	Trafo	900279167	DO	7	220/110 & 275/220 Trafo Ordinary Service
TRAFO	MAY	TRAFO	900279237	DO	3	220/110kV Trafo Tap Changer Inspection

TRANSFORMER - MAYNOOTH T2103 - TTR0035

TO-10-MAY-T2103-01 ISO week: **19mo - 19su** Date: **10 May - 16 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CA	MAY		900279168	DO	3	110KV CUBICLE CONDITION ASSESSMENT
OS	MAY		900279652	DO	4	110kV SF6 Cubicle Ordinary Service
CA	MAY		900279164	DO	3	220KV CUBICLE CONDITION ASSESSMENT
OS	MAY		900279363	DO	5	220kV SF6 Cubicle Ordinary Service
INST	MAY				7	Installation of fool proof units
TRAFO	MAY	TRAFO	900279189	DO	3	220/110 & 275/220 TRAFO COND. ASSESSMENT
OS	MAY	Trafo	900279165	DO	7	220/110 & 275/220 Trafo Ordinary Service
TRAFO	MAY	TRAFO	900279239	DO	3	220/110kV Trafo Tap Changer Inspection

110kV FEEDER - MONETEEN MUNGRET 2 - CCT0133

TO-10-MTN-MUN2-01 ISO week: **18tu - 19mo** Date: **04 May - 10 May** Duration: **7 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					7	Replace Broken Insulators
OPT	MTN		900279689	DO	1	110kV SF6 Cubicle Operational Test
FM	MTN		900279217	DO	2	HV Pressure Vessel Inspection

220kV FEEDER - POOLBEG S/BANKS - CCT0425

TO-10-PB-SHL-01 ISO week: **18we** Date: **05 May** Duration: **1 Day** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	PB~		900279259	DO	1	220kV GIS Cubicle Operational Test
OPT	SHL	DL		DO	1	220kV Sect / Dist Operational Test

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

GENERATOR - POOLBEG T2001 - GTR0033

TO-10-PB-T2001-01 ISO week: **17mo - 17tu** Date: **26 Apr - 27 Apr** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	PB~		900279345	DO	1	220kV SF6 Cubicle Operational Test
AMCAB	PB~		900282311	DO	2	Annual Insp. 400 & 220 Station OF Cable

GENERATOR - POOLBEG T2002 - GTR0034

TO-10-PB-T2002-01 ISO week: **17we - 17th** Date: **28 Apr - 29 Apr** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	PB~		900279347	DO	1	220kV SF6 Cubicle Operational Test
AMCAB	PB~		900282312	DO	2	Annual Insp. 400 & 220 Station OF Cable

GENERATOR - POOLBEG T2003 - GTR0035

TO-10-PB-T2003-01 ISO week: **17fr - 17sa** Date: **30 Apr - 01 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	PB~		900279256	DO	1	220kV GIS Cubicle Operational Test
AMCAB	PB~		900282313	DO	2	Annual Insp. 400 & 220 Station OF Cable

TRANSFORMER - POOLBEG TF3 (NDCC) - TTR0037

TO-10-PB-TF3-01 ISO week: **15mo - 22su** Date: **12 Apr - 6 June** Duration: **56 Days** Status: **Scheduled**

	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					56	Protection upgrade (CP0322 refers)
OPT	PB~		900279260	DO	1	220kV GIS Cubicle Operational Test
AMCAB	PB~	cable	900283144	DO	2	Annual Insp. 400 & 220 Station OF Cable

110kV FEEDER - RAFFEEN TRABEG 2 - CCT0047

TO-10-RAF-TBG2-01 ISO week: **14mo - 21su** Date: **05 Apr - 30 May** Duration: **56 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX					56	Circuit uprating (CP0590b refers)
FO_MISC			900219486			No. 31 Plumb Poles
OPT	RAF		900279558	DO	1	110kV SF6 Cubicle Operational Test
AMCAB	RAF		900282350	DO	2	Annual Insp. 110kV Feeder XLPE Cable
OPT	TBG		900279511	DO	1	110kV SF6 Cubicle Operational Test

COUPLER - RYEBROOK 110 - CSD0114

TO-10-RYB-110K1-2-02 ISO week: **18tu** Date: **04 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
CAPX	RYB			DO	1	Commissioning of remote control

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000

110kV FEEDER - SLIGO SRANANAGH 1 -

TO-10-SLI-SRA1-01 ISO week: **19tu** Date: **11 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	SLI		900279829	DO	1	110kV MO Cubicle Operational Test
OPT	SRA		900280319	DO	1	110kV SF6 Cubicle Operational Test

110kV FEEDER - SLIGO SRANANAGH 2 -

TO-10-SLI-SRA2-01 ISO week: **19we - 19th** Date: **12 May - 13 May** Duration: **2 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
MAINT					2	Replacement of porcelain insulators
OPT	SLI			DO	1	110kV SF6 Cubicle Operational Test
OPT	SRA			DO	1	110kV SF6 Cubicle Operational Test

GENERATOR - TYNAGH T2001/2 -

TO-10-TYN-T2001/2-01 ISO week: **17sa** Date: **01 May** Duration: **1 Day** Status**: Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OPT	TYN		900279387	DO	1	220kV SF6 Cubicle Operational Test

TRANSFORMER - WOODLAND T4202 - TTR0047

TO-10-WOO-T4202-01 ISO week: **13tu - 20mo** Date: **30 Mar - 17 May** Duration: **49 Days** Status: **Scheduled**

WORK	LOCATION		WORK ID	STATUS	DAYS	DESCRIPTION/COMMENTS
OS	WOO		900279355	DO	5	220kV SF6 Cubicle Ordinary Service
OS	WOO		900279159	DO	5	400/220kV Transformer Ordinary Service
OS	WOO		900279253	DO	5	400kV SF6 Cubicle Ordinary Service
PROT	WOO				49	Protection Upgrade
CM	WOO		WO1889		5	Replace Bellows on ABB CTs
CM	WOO			DO	5	Replace SF6 Pipework
FM	WOO	220	900279234	DO	2	HV Pressure Vessel Inspection
FM	WOO	400	900279235	DO	2	HV Pressure Vessel Inspection

The information in this document is commercially sensitive, and should be treated as confidential in accordance with clause 21 SI 445 of 2000