TRANSMISSION OUTAGE PROGRAMME 2011 Issue 1.20

DATE: 20/5/2011

23/5/2011 - 12/6/2011

OUTAGE ID	Plant TRANSFORMER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-CKM-PST-01	C/MINES PST																							
TO-11-CSH-T2101-01	CASHLA T2101																							
TO-11-CSH-T2102-01	CASHLA T2102																							
TO-11-KLS-T2101-01	KELLIS T2101																							
TO-11-KLS-T2102-01	KELLIS T2102																							
TO-11-LOU-T2102-01	LOUTH T2102																							
TO-11-PB-TF4-01	POOLBEG TF4 (NDCC)																							
TO-11-SH-T2101-01	S/BRIDGE T2101																							
TO-11-SH-T2102-01	S/BRIDGE T2102																							
TO-11-TB-T2102-01	TARBERT T2102																							

OUTAGE ID	Plant 400kV FEEDER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-OST-WOO-01	OLDSTREET WOODLAND																							

OUTAGE ID	Plant 220kV FEEDER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-ARK-CKM-01	ARKLOW C/MINES																							
TO-11-CKM-PB-01	C/MINES POOLBEG																							
TO-11-CSH-PRO-01	CASHLA PROSPECT																							
TO-11-DSN-KLS-01	DUNSTOWN KELLIS																							
TO-11-DSN-MAY1-01	DUNSTOWN MAYNOOTH 1																							
TO-11-FIN-HUN-01	FINGLAS HUNTSTOWN																							
TO-11-FIN-SHL-01	FINGLAS S/BANKS																							
TO-11-KLN-SH-02	KILLONAN S/BRIDGE																							
TO-11-MAY-SH-01	MAYNOOTH S/BRIDGE																							
TO-11-MAY-WOO-01	MAYNOOTH WOODLAND																							

OUTAGE ID	Plant 110kV FEEDER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-AD-WHI-01	AGHADA WHITEGATE																							
TO-11-AHA-KLN-01	AHANE KILLONAN (SDCC)																							
TO-11-ANR-DOO-02	ANNER DOON																							
TO-11-AA-ENN-02	ARDNACRUSHA ENNIS																							
TO-11-ARK-CRA-01	ARKLOW CRANE																							
TO-11-ARV-GWE-01	ARVA GORTAWEE																							
TO-11-ARV-NAV-01	ARVA NAVAN																							
TO-11-BDN-DOO-03	BALLYDINE DOON																							
TO-11-BAN-DMY-01	BANDON DUNMANWAY																							
TO-11-BDA-MON-01	BARODA MONREAD																							
TO-11-BDA-NEW-02	BARODA NEWBRIDGE																							
TO-11-BAR,T-BAR-01	BARRYMORE tee BARRYMORE																							
TO-11-BAR,T-CAH-02	BARRYMORE tee CAHIR																							
TO-11-BAR,T-KRA-01	BARRYMORE tee KNOCKRAHA																							
TO-11-BLK,T-NEW-02	BLAKE tee NEWBRIDGE																							
TO-11-CD-MAC-01	C/DROHID MACROOM																							
TO-11-CAH-DOO-03	CAHIR DOON																							
TO-11-CSH-ENN-01	CASHLA ENNIS																							
TO-11-COL-KLD-01	COLLEGE PK KILDONAN																							
TO-11-CDU-PLA-01	CORDUFF PLATIN																							
TO-11-CUL-WAT-01	CULLENAGH WATERFORD																							

TRANSMISSION OUTAGE PROGRAMME 2011 Issue 1.20

DATE: 20/5/2011

23/5/2011 - 12/6/2011

OUTAGE ID	Plant 110kV FEEDER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-CUS-NEW-03	CUSHALING NEWBRIDGE																							
TO-11-GRI-MAY-01	G/RATH MAYNOOTH																							
TO-11-GI-WAT1-01	GT/ISLAND WATERFORD 1																							
TO-11-GI-WAT2-01	GT/ISLAND WATERFORD 2																							
TO-11-KLS-KKY-01	KELLIS KILKENNY																							
TO-11-KBY-KRA2-01	KILBARRY KNOCKRAHA 2																							
TO-11-KLN-LIM1-01	KILLONAN LIMERICK 1																							
TO-11-KLN-LIM2-01	KILLONAN LIMERICK 2																							
TO-11-KLN-TIP-01	KILLONAN TIPPERARY																							
TO-11-KTN-WAT-01	KILLOTERAN WATERFORD																							
TO-11-KTL-MAY-01	KILTEEL MAYNOOTH																							
TO-11-KUR-NAV-01	KNOCKUMBER NAVAN																							
TO-11-LA-RIC1-01	LANESBORO RICHMOND 1 (NDCC)																							
TO-11-LA-RIC2-01	LANESBORO RICHMOND 2 (NDCC)																							
TO-11-RAT-TB-01	RATHKEALE TARBERT																							
TO-11-SOM,T-CSH-01	SOMERSET tee CASHLA																							
TO-11-SOM,T-SH-01	SOMERSET tee S/BRIDGE																							
TO-11-SOM,T-SOM-01	SOMERSET tee SOMERSET																							
TO-11-TB-TRL-02	TARBERT TRALEE																							

OUTAGE ID	Plant COUPLER	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-CUS-110K1-2-02	CUSHALING 110																							
TO-11-LA-110K1-2-01	LANESBORO 110																							
TO-11-LOU-110K1-2-01	LOUTH 110																							
TO-11-MP-400K1-2-01	M/POINT 400																							

OUTAGE ID	Plant CAPACITOR/SVC	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-CBR-CAP2-01	CASTLEBAR CAP 2																							
TO-11-DOO-CAP1-01	DOON CAP 1																							
TO-11-KKY-CAP2-02	KILKENNY CAP2																							

OUTAGE ID	Plant DSO/CUST TRAFO	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-RYB-T104-01	RYEBROOK T104																							

OUTAGE ID	Plant GENERATOR	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-AA-T101-01	ARDNACRUSHA T101																							
TO-11-AA-T101-02																								
TO-11-AA-T102-01	ARDNACRUSHA T102																							
TO-11-AA-T103-01	ARDNACRUSHA T103																							
TO-11-CUS-T103/5-02	EDENDERRY T103/5																							
TO-11-CUS-T103/5-03																								
TO-11-HUN-T2010/11-01	HUNTSTOWN T2010/11																							

OUTAGE ID	Plant REACTOR	Week 20		Week 21							Week 22							Week 23						
		Day	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
		Date	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12
TO-11-PB-R223-4-01	POOLBEG REACTOR R223-4																							